

Land acquirement schedule
 1A Flood protection of areas in Zachodnpo
 1A.1 Chlewice-Porzecze. Backwater embankment of Odra River at Myśla River and Modernization of Marwicki polder stage I and II

ID	Nazwa zadania	Duration	Start	Finish	tr	2013 Qtr	2013 Qtr	2013 Qtr	2014 Qtr	2014 Qtr	2014 Qtr	2014 Qtr	2015 Qtr	2015 Qtr	2015 Qtr	2015 Qtr	2016 Qtr	2016 Qtr	2016 Qtr	2016 Qtr	2017 Qtr	2017 Qtr	2017 Qtr	2017 Qtr	2018 Qtr	2018 Qtr	2018 Qtr	2018 Q		
					arApr	a Jun	Jul u	e Oct	o e Jan	e Mar	Apr a Jun	Jul u	e Oct	o e Jan	e Ma	Apr a Jun	Jul u	e Oct	o e Jan	e Mar	Apr a Jun	Jul u	e Oct	o e Jan	e Mar	Apr a Jun	Jul u	e Oct	o e Jan	e Mar
1	CONTRACT - 1A.1 Chlewice-Porzecze. Backwater embankment of Odra River at Myśla River and Modernization of Marwicki polder stage I and II	1433 days	13-04-12	18-10-09																										
2	PNRI obtaining	506 days	13-04-12	15-03-20																										
3	Properties valuation	44 days	15-03-20	15-05-20																										
4	Negotiation with owners	44 days	15-03-20	15-05-20																										
5	Compensation payment agreed by the Investor	61 days	15-08-20	15-11-12																										
6	Administrative proceedings held by Governor	279 days	15-05-01	16-05-25																										
7	Administrative proceedings held by Minister (in progress)	196 days	15-11-02	16-08-01																										
8	Implementation of the construction works	522 days	16-10-10	18-10-09																										