

ID	Nazwa zadania	Duration	Start	Finish	21 November		01 March		11 June		21 September		01 January		11 April		21 July				
					23.10	11.12	29.01	19.03	07.05	25.06	13.08	01.10	19.11	07.01	25.02	15.04	03.06	22.07	09.09		
1	3A.3 Section 4 – The right embankment of the Vistula River from the estuary of Skawinka to the Kościuszko barrage	569 days	Tue 25.07.17	Sat 28.09.19																	
2	World Bank's "NO" for the updated Procurement Plan	0 days	Fri 29.03.19	Fri 29.03.19																	
3	Land Acquisition and Resettlement Action Plan	569 days	Tue 25.07.17	Sat 28.09.19																	
4	Identification of the properties necessary for implementation of the project	53 edays	Mon 16.10.17	Fri 08.12.17																	
5	Socio-economic study	21 edays	Fri 08.12.17	Fri 29.12.17																	
6	Development of the socio-economic study	12 edays	Fri 29.12.17	Wed 10.01.18																	
7	Development of LA&RAP	86 edays	Mon 16.10.17	Wed 10.01.18																	
8	Submission to the Employer	0 days	Wed 10.01.18	Wed 10.01.18																	
9	Updates of and corrections to the LA&RAP based upon Client's remarks and remarks of the WB to the LA&RAP for Contract 3A.1	233 edays	Wed 10.01.18	Fri 31.08.18																	
10	Suspension of works on the development of document	168 edays	Fri 31.08.18	Fri 15.02.19																	
11	Update of the LA&RAP after restarting the works	9 edays	Mon 04.03.19	Wed 13.03.19																	
12	Submission to the Employer	0 edays	Wed 13.03.19	Wed 13.03.19																	
13	Client's analyses and updates	68 edays	Wed 13.03.19	Mon 20.05.19																	
14	Submission to the PCU	0 edays	Mon 20.05.19	Mon 20.05.19																	
15	PCU's analyses and updates	14 edays	Mon 20.05.19	Mon 03.06.19																	
16	Obtained of the World Bank's "OK"	1 eday	Mon 03.06.19	Tue 04.06.19																	
17	Publication of LA&RAP and public hearings	22 edays	Wed 12.06.19	Thu 04.07.19																	
18	Development of LA&RAP including conclusions of public hearings	11 edays	Thu 04.07.19	Mon 15.07.19																	
19	Obtainment of the World Bank's "NO"	30 edays	Mon 15.07.19	Wed 14.08.19																	
20	Obtainment of properties	569 days	Tue 25.07.17	Sat 28.09.19																	
21	Evaluation of temporary acquisition associated with permanent limitation (PL)	7 edays	Wed 14.08.19	Wed 21.08.19																	
22	Negotiations with PAP on compensation amount	3 edays	Wed 21.08.19	Sat 24.08.19																	
23	Payment of compensation for temporary acquisition	14 edays	Sat 24.08.19	Sat 07.09.19																	
24	Issuance of a Decision of Lesser Poland Voivod on the compensation amount for permanent acquisition	767 edays	Tue 25.07.17	Sat 31.08.19																	
25	Validation of the aforementioned decision of Lesser Poland Voivod	14 edays	Sat 31.08.19	Sat 14.09.19																	
26	Payment of compensation for permanent acquisition	14 edays	Sat 14.09.19	Sat 28.09.19																	