

Task 1C.1

	Total Hectares Required	Total Plots	%	Plots Acquired	Hectares Acquired	% ha acquired	Plots Paid	Hectares Paid	% plots paid	Total Compensation Cost (PLN)	Compensation paid-out (PLN)	% paid
Public owner	29.040	36	52.9%	36	29.040	100%	36	29.04	100.0%	8 010 820	8 005 893	99.9%
Private owner	20.576	32	47.1%	32	20.576	100%	30	19.779	96.1%			
Permanent Occupation	49.616	68	100.0%	68	49.616	100%	66	48.819	98.4%	8 010 820	8 005 893	99.9%