

	<b>Total Hectares Required</b>	<b>Total Plots</b>	<b>Public Plots</b>	<b>%</b>	<b>Private Plots</b>	<b>%</b>	<b>Plots Acquired</b>	<b>Hectares Acquired</b>	<b>% ha acquired</b>	<b>Plots Paid</b>	<b>Hectares Paid</b>	<b>% plots paid</b>	<b>Total Compensation Cost (PLN)</b>	<b>Compensation paid-out (PLN)</b>	<b>% paid</b>
<b>Permanent Occupation</b>	14,6267	153	43	28%	110	72%	153	14,6267	100%	107	10,6768	70%	2 200 000,00	1 114 629,60	51%
<b>Permanent Restriction</b>	0,0110	1	0	0%	1	100%	1	0,0110	100%	0	0	0%	-	-	-
<b>Temporal Occupation</b>	0,0000	0	0	0%	0	0%	0	0,0000	0%	0	0	0%	-	-	-
<b>Total</b>	14,6377	154	43	28%	111	72%	154	14,6377	100%	107	10,6768	69%	2 200 000,00	1 114 629,60	51%