

TABLE OF MONITORING A PROPERTY ACQUISITION FOR TASK 3B.1 - FLOOD PROTECTION SANDOMIERZ

		Total Hectares Required	Total Plots	Public Plots*	% of Public Plots*	Private Plots**	% of Private Plots**	Plots Acquired	Hectares Acquired	% of Hectares Acquired	Plots Paid	Hectares Paid	% of Plots Paid	Total Compensation Cost (PLN)	Compensation paid-out (PLN)	% of Paid
Flood protection within the mouth section of the Atramentówka River, construction of a new pumping station "Koćmierzów" and of a gravity-type dam lock in Koćmierzów (in the right embankment of the Vistula River) and of a channel draining water from the Atramentówka River to the pumping station	Permanent Occupation	5.4335	54	3	5.6%	51	94.4%	54	5.4335	100%	51	4.8526	89%	480 655.38	410 914.38	85%
	Permanent limitation	0.1233	4	2	50.0%	2	50.0%	-	-	-	-	-	-	-	-	-
	Total	5.5568	58	5	8.6%	53	91.4%	54	5.4335	100%	51	4.8526	89%	480 655.38	410 914.38	85%
Flood protection within the area of the Struga A watercourse together with an alteration and expansion of the pumping station "Nadbrzezie"	Permanent Occupation	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Permanent limitation	0.4252	62	6	9.7%	56	90.3%	-	-	-	-	-	-	-	-	-
	Total	0.4252	62	6	9.7%	56	90.3%	-	-	-	-	-	-	-	-	-
Expansion of the surrounding embankment protecting Glassworks and a Housing Estate against the flood waters in the town of Sandomierz together with an extension of the embankment of the Vistula River from the Lwowska Street to intersection of Koćmierzów embankment	Permanent Occupation	4.5127	57	13	22.8%	44	77.2%	57	4.5127	100%	45	2.3531	52%	490 645.05	419 973.75	86%
	Permanent limitation	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Total	4.5127	57	13	22.8%	44	77.2%	57	4.5127	100%	45	2.3531	52%	490 645.05	419 973.75	86%
Protection the embankments of Koprzywianka River – left embankment in km 0+000 ÷ 12+900, right embankment in km 0+000 ÷ 14+400	Permanent Occupation	1.5518	23	9	39.1%	14	60.9%	23	1.5518	100%	14	0.8968	58%	62 032.95	61 962.60	99.9%
	Permanent limitation	0.0665	23	3	13.0%	20	87.0%	-	-	-	-	-	-	-	-	-
	Total	1.6183	46	12	26.1%	34	73.9%	23	1.5518	100%	14	0.8968	58%	62 032.95	61 962.60	100%
Construction of the water pumping station in Szewce	Permanent Occupation	0.2040	14	0	0.0%	14	100.0%	14	0.2040	100%	14	0.2040	100%	8 235.15	8 235.15	100%
	Permanent limitation	0.0868	8	0	0.0%	8	100.0%	-	-	-	-	-	-	-	-	-
	Total	0.2908	22	0	0.0%	22	100.0%	14	0.2040	100%	14	0.2040	100%	8 235.15	8 235.15	100%
Expansion of the water pumping station in Zajezierze	Permanent Occupation	0.5487	11	0	0.0%	11	100.0%	11	0.5487	100%	11	0.5487	100%	70 632.45	70 632.45	100%
	Permanent limitation	0.0044	1	1	100.0%	0	0.0%	-	-	-	-	-	-	-	-	-
	Total	0.5531	12	1	8.3%	11	91.7%	11	0.5487	100%	11	0.5487	100%	70 632.45	70 632.45	100%
TOTAL ALL STRUCTURES	Permanent Occupation	12.2507	159	25	15.7%	134	84.3%	159	12.2507	100%	135	8.8552	72%	1 112 200.98	971 718.33	87%
	Permanent limitation	0.7062	98	12	12.2%	86	87.8%	-	-	-	-	-	-	-	-	-
	Total	12.9569	257	37	14.4%	220	85.6%	159	12.2507	100%	135	8.8552	72%	1 112 200.98	971 718.33	87%

* Properties being within the Commune property resources, properties which Commune is the possessor of property or properties whose perpetual usufruct user are Polskie Koleje Państwowe S.A.

** Properties being owned by natural or legal persons or properties whose perpetual usufruct users are natural or legal persons